

DAILY INSPECTION REPORT

RUS Bulletin 1780-18

Job No. 31-018-0810212955 (1)  
BCWP - P1 - 001

Borrower Information  
Blackfeet Tribe

Date 1-8, 2003

Name

P. O. Box 2809 Browning Mt. 59417

Report No. 62 (2)

Street County State Zip

Project Information

Type of Project Water intake - BCWP

Project Location Lower Two Medicine Lake

Contractor(s) Name Stoddard Construction

Superintendent Dean Stoddard

Weather Conditions Partly Cloudy +32° & +45°

Description of Work Accomplished The contractor poured  
12 cu. yds. of 6.5 sack concrete under  
the lower manifold system and thrust  
blocking. All went well. Trucks will begin  
to haul the type I backfill material  
and backfilling & compacting operat-  
ions will start as soon as possible.  
Pumping the cell continues.

Items of Interest Occurred

Delays or Work Restraining Orders

Change Orders

Additional Remarks

(Include problems, delays and controversies on orders)

BY John M. M... ..  
 Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.



## DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1)

BCWP - P1 - 001

## Borrower Information

Blackfeet Tribe

Name

Date 1-17, 2003

P. O. Box 2809 Browning Mt. 59417

Report No. 63 (2)

Street County State Zip

## Project Information

Type of Project Water intake - BCWPProject Location Lower Two Medicine LakeContractor(s) Name Stoddard Construction Superintendent Dean StoddardWeather Conditions Clear +18° & +33°

Description of Work Accomplished Trucks are hauling  
pretested Type I backfill material.  
Some backfill has been around the  
lower manifold. Backfilling &  
testing compaction efforts will  
start on Mon., 1-20-03.

Items of Interest Occurred

Delays or Work Restraining Orders

Change Orders

Additional Remarks

(Include problems, delays and controversies on orders)

BY

  
 Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.



## DAILY INSPECTION REPORT

RUS Bulletin 1780-18

Job No. 31-018-0810212955 (1)

## Borrower Information

BCWP - P1 - 001

Blackfeet TribeDate 1-31, 2003

Name

P. O. Box 2809 Browning Mt. 59417Report No. 66 (2)

Street County State Zip

## Project Information

Type of Project East Glacier Water Line/Tank Project Location Lower Two Medicine Lake to East Glacier.Contractor(s) Name Chief Construction Specialties Inc. Superintendent Rob Stoltz,  
President, Jim Nicholson, Supt.Weather Conditions Overcast & rain. +30° & 40°

Description of Work Accomplished The Contractor has  
Continued backfilling & compact-  
ing inside the cell. The cell is  
approximate 70% filled. The weath-  
er has been agreeable for the most  
part, but today, 1-31-03, was lost  
due to rain. Will continue as  
planned.

Items of Interest Occurred

Delays or Work Restraining Orders

Change Orders

Additional Remarks

(Include problems, delays and controversies on orders)

BY

John Morra  
Resident Inspector

## Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.