DAILY INSPECTION REPORT

Borrower Information BCWP P1 - 001
Blackfeet Tribe Date 7-75 2002
Name Date 7-/5 , 2003
P. O. Box 2809 Browning Mt. 59417 Report No. 70 (2)
State /in
Project Information
Type of Project Water intelled Down
Type of Project Water intake - BCWP Project Location Lower Two Medicine Lake
Contractor(s) Name Stoddard Construction Superintendent Dean Stoddard
Weather Conditions Clear, 48° £ 90°
Description of Work Accomplished The Contractor Oid . some
minor dozer work around the pit-
1855 Coits Grand
less units. Groundwater remains
at lake-level, which is fairly high at
this time. Dozing & cleaning up the
Charle area will anti-
work area will continue this week.
Items of Interest Occurred
Delays or Work Poetroining Orders
Delays or Work Restraining Orders
Change Orders
Additional Demarks
Additional Remarks
(Include problems, delays and controversies on orders)
BY John Mans
// Resident Inspector

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
- (2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. 31-018-0810212955 (1) Borrower Information BCWP -- P1 - 001 Blackfeet Tribe Date 7-18, 2003 Name P. O. Box 2809 Browning Mt. 59417 Report No. フノ (2) Street County State Zip **Project Information** Type of Project Water intake - BCWP Project Location Lower Two Medicine Lake Contractor(s) Name Stoddard Construction Superintendent Dean Stoddard Weather Conditions <u>C/ear</u> 52° ₹ 94° Description of Work Accomplished <u>Continued</u> dozing \$ Site-grading around the intake pitless units. The reclamation forts look good at this point Items of Interest Occurred _____ Delays or Work Restraining Orders _____ Change Orders _____ Additional Remarks (Include problems, delays and controversies on orders)

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

Resident Inspector

(1) Assigned by RUS.

(2) Assigned by Resident Inspector in consecutive order beginning with No. 1.

DAILY INSPECTION REPORT

Job No. <u>31-018-0810212955 (</u>1) **Borrower Information** BCWP - P1 - 001 Blackfeet Tribe Date 7-25, 2003 Name P. O. Box 2809 **Browning** 59417 Report No. 72 (2) Street County State Zip **Project Information** Type of Project Water intake - BCWP Project Location Lower Two Medicine Lake Contractor(s) Name Stoddard Construction Superintendent Dean Stoddard Weather Conditions Partly Cloudy Description of Work Accomplished The Fiber-optic Cable has been installed to the intake site. only minor site grading has been accomplished this pastweek. Await-Selivery of the vault and control building. The contractor een next week. Extreme fire precaution. Items of Interest Occurred Delays or Work Restraining Orders Change Orders _ **Additional Remarks** (Include problems, delays and controversies on orders)

Note to Resident Inspector:

The original Daily Inspection report shall be submitted to the borrower at intervals not exceeding one (1) week with copies of the report furnished the project engineer, Contractor(s), and RUS.

- (1) Assigned by RUS.
- (2) Assigned by Resident Inspector in consecutive order beginning with No. 1.