SAP PROJECT STATUS

1/25/08

PROJ. NO.	FUND YEAR	IHS AREA	HEALTH CARE FACILITY (APPLICANT) [IHS AWARD AMT. / TOTAL PROJ COST]	LOCATION	PROJ. TYPE	P.L. 93-638 CONTRACT AWARD DATE	DES OFFICE (CO) [PM]	STATUS
508	2001	PO	White Swan Health Clinic (Confederated Tribes and Bands of the Yakama Nation of Yakama Reservation, Washington) [$1,475,375 / $2,097,300]	White Swan, WA	R	01/21/2003	ES-S (LS) [PG]	DESIGN START: February 19, 2004 DESIGN COMPLETE: May, 2006 CONSTRUCTION START: June 6, 2007 CONSTRUCTION COMPLETE: January 2008 STATUS COMMENT: Construction completed in Jan 2008. Need Mod to transfer balance of funding to Tribe, then final financial report showing zero balance, then close out.
510	2002	PO	Inchelium Health Care Facility (Confederated Tribes of the Colville Reservation) [$2,000,000 / $3,868,572]	Inchelium, WA	R	08/27/2002	ES-S (LS) [PTN]	DESIGN START: July, 2001 DESIGN COMPLETE: July, 2002 CONSTRUCTION START: August 15, 2002 CONSTRUCTION COMPLETE: July 8, 2004 STATUS COMMENT: Contract close-out pending Tribe spending remaining funding. Latest letter requesting closeout info sent to Tribe Jan 2008.
511	2002	PH	Reno-Sparks Indian Colony Clinic (Reno-Sparks Indian Colony) [$2,000,000 / $8,640,621]	Reno, NV	R	12/20/2002	ES-D (B0) [MB]	DESIGN START: August 18, 2003 DESIGN COMPLETE: June 1, 2004 CONSTRUCTION START: ?????? CONSTRUCTION COMPLETE: March 2008 STATUS COMMENT: Final inspection expected for Feb 2008, with project completion expected in March 2008.
513	2002	PO	Roger Saux Health Center (Quinault Indian Nation) [$968,931 / $1,446,124]	Taholah, WA	R	11/09/2002	ES-S (LS) [GFK]	DESIGN START: October, 2002 DESIGN COMPLETE: January, 2005 CONSTRUCTION START: May 5, 2005 CONSTRUCTION COMPLETE: November 1, 2006 STATUS COMMENT: Punchlist items being completed, should receive close out report by first of year.
518	2003	AK	Chenega Bay Health Clinic (Chugachmiut) [$1,230,015 / $1,306,919]	Chenega Bay, AK	R	10/03/2003	ES-S (LS) [JB]	DESIGN START: May 28, 2004 DESIGN COMPLETE: May 16, 2005 CONSTRUCTION START: September 1, 2005 CONSTRUCTION COMPLETE: December 19, 2006 STATUS COMMENT: All Project funds confirmed expended. Project ready for close out.
519	2003	NS	Narragansett Indian Health Center (Narragansett Indian Tribe of Rhode Island) [$1,375,105 / 1,556,800]	Charlestown, RI	R	11/21/2003	ES-D (BO) [MB]	DESIGN START: August 9, 2004 DESIGN COMPLETE: ????? CONSTRUCTION START: ?????? CONSTRUCTION COMPLETE: ?????? STATUS COMMENT: Tribe waiting on additional funding for the project through loans and tribal funds. A/E working on a revised cost estimate. Fire Marshall reviewing the plans. Choctaw Nation Health consulting firm also reviewing the plans. No estimated construction start/finish dates yet.

SAP PROJECT STATUS

1/25/08

PROJ. NO.	FUND YEAR	IHS AREA	HEALTH CARE FACILITY (APPLICANT) [IHS AWARD AMT. / TOTAL PROJ COST]	LOCATION	PROJ. TYPE	P.L. 93-638 CONTRACT AWARD DATE	DES OFFICE (CO) [PM]	STATUS
520	2003	BI	Chippewa Cree Health Center (Chippewa Cree Tribe) [$2,000,000 / $10,000,000]	Rocky Boy's Indian Reservation, Bonneau Village, MT	R	01/22/2004	ES-S (LS) [HLP]	DESIGN START: December 1, 2003 DESIGN COMPLETE: October, 2004 CONSTRUCTION START: February 7, 2005 CONSTRUCTION COMPLETE: January 2007 STATUS COMMENT: Project construction completed in Jan 2007. Tribe completing punch list work in Feb. Contract Ready to close out.
521	2006	PO	Cowlitz Health Center Cowlitz Tribe [$1,010,500/$1,956,700}	Longview, WA	E&M	05/17/2006	ES-S (LS) [PG]	DESIGN START: August 2006 DESIGN COMPLETE: April 2008 CONSTRUCTION START: June 2008 CONSTRUCTION COMPLETE: June 2009 STATUS COMMENT: Tribal funding sources being finalized. Original proposal amended to add 2nd floor.
522	2006	PO	Cow Creek Satellite Clinic Cow Creek Band of Umpqua Tribe of Indians [$1M/$2,195,752]	Canyonville, OR	E&M	3/22/07	ES-S (LS) [PG]	DESIGN START: ?????? DESIGN COMPLETE: ?????? CONSTRUCTION START: ????????? CONSTRUCTION COMPLETE: ?????????? STATUS COMMENT: Tribe confirming site and starting environmental review. Project schedule requested from Tribe.
523	2006	PO	Siletz Clinic Expansion Confederated Tribes of Siletz Indians [$2M/$7.5M]	Siletz, OR	E&M	05/17/2006	ES-S (LS) [PG	DESIGN START: ?????? DESIGN COMPLETE: ???????? CONSTRUCTION START: ??????? CONSTRUCTION COMPLETE: ????? STATUS COMMENT: Tribe changed scope to include a remodel and expansion of the existing facility. Tribe negotiating a design contract with A/E firm. Project schedule requested from Tribe.
524	2006	PO	Makah Health Center Makah Indian Tribe of the Makah Indian Reservation [$2M/$2,684,330]	Neah Bay, WA	R	05/24/2006	ES-S (LS) [PG]	DESIGN START: August 2006 DESIGN COMPLETE: ?????? CONSTRUCTION START: ?????? CONSTRUCTION COMPLETE: ????????? STATUS COMMENT: Tribe selecting a new site. Design at 70% complete. 70% review meeting scheduled for Jan 31. Project schedule update requested from Tribe.
525	2006	AK	Hooper Bay Sub-Reg Clinic – YKHC – Village of Hopper Bay [$1.7M/$8,021,389]	Hooper Bay, AK	NS	5/9/2007	ES-S (LS) [JB]	DESIGN START: ????????? DESIGN COMPLETE: May 2007 CONSTRUCTION START: June 2007 CONSTRUCTION COMPLETE: February 2009 STATUS COMMENT: Superstructure construction near completion. Winter weather delaying completion of roof. Project schedule and financial reports requested from Tribe.

SAP PROJECT STATUS

1/25/08

PROJ. NO.	FUND YEAR	IHS AREA	HEALTH CARE FACILITY (APPLICANT) [IHS AWARD AMT. / TOTAL PROJ COST]	LOCATION	PROJ TYPE	P.L. 93-638 CONTRACT AWARD DATE	DES OFFICE (CO) [PM]	STATUS
526	2006	AK	Kake Clinic Exp SEARHC Village of Kake [$2M/$3,880,764]	Kake, AK	NS	6/16/2006	ES-S (LS) [JB]	DESIGN START: April 30, 2006 DESIGN COMPLETE: December 15, 2006 CONSTRUCTION START: August, 2007 CONSTRUCTION COMPLETE: February 2009 STATUS COMMENT: Project construction initiated in August 2007 and is on schedule. Addition is projected to be complete in June 2008 and renovation of the existing clinic complete in Feb 2009.
527	2006	CA	Shingle Springs Rancheria Health Clinic Shingle Springs Band of Miwok Indians [$2M/$8.5M]	El Dorado County, CA	R	7/25/2006	ES-S (LS) [JB]	DESIGN START: ????????? DESIGN COMPLETE: ???????? CONSTRUCTION START: ???????? CONSTRUCTION COMPLETE: ??????? STATUS COMMENT : Tribe selected a new site. Tribe working on new NEPA. A project schedule and financial reports have been requested from the Tribe.
528	2006	BE	Peter Christian Health Clinic Replacement Lac du Flambeau Band of lake Superior Chippewa Indians [$2M/$??M]	Lac du Flambeau, WI	R	8/31/07	ES-S (LS) [JB]	DESIGN START: May 2007 DESIGN COMPLETE: October 2007 CONSTRUCTION START: December 2007 CONSTRUCTION COMPLETE: January 2009 STATUS COMMENT: Construction underway.

LEGEND FOR IHS AREAS:
AQ = Albuquerque
AK = Alaska
BE = Bemidji
BI = Billings
CA = California
NS = Nashville
PO = Portland

LEGEND FOR PROJECT TYPE:
E = expansion
E & M = expansion and modernization
NS = new satellite
R = replacement

LEGEND FOR DES:
DES = Division of Engineering Services, OEHE, IHS
ES-D = Engineering Services-Dallas
ES-S = Engineering Services-Seattle
OEHE = Office of Environmental Health and Engineering
CO = DES Contracting Officer
PM = DES Project Manager
LS = Linda Shaw, ES-Seattle
MB = Mark Burke, ES-Dallas
PTN = Paul Ninomura, ES-Seattle
PG = Paul Geisert, ES-Seattle
JB = John Bausch, ES - Seattle
BO = Bill Obershaw, ES-Dallas

Note, all dates in ( ) are estimated dates. Dates without ( ) are actual dates that milestones

SAP Contract (Completed-Closed Out-Achieved)

Project No. 501 Purcell Outpatient Clinic
Project No. 502 Mariposa Indian Health Clinic
Project No. 503 Tribal Medical & Dental Clinic-The Klamath Tribes
Project No. 504 Pueblo Jemez Health and Dental Clinic
Project No. 505 Stigler Clinic –Choctaw Nation of Oklahoma
Project No. 506 Yreka Clinic – Karuk Tribe of California
Project No. 507 Ho-Chunk Health Care Center
Project No. 509 Santa Ysabel Health Care Facility
Project No. 512 Las Vegas Paiute Colony Health Care Facility
Project No. 515 Bois Forte Health Clinic of Minnesota Chippewa Tribe
Project No. 517 Campo Satellite Clinic –Southern Indian Health Council
Project No. 521 Ball Club Village Clinic-Leech Lake Bank of Ojibwe